



**Town of Concord | Community Preservation Committee**  
141 Keyes Road, Concord, MA 01742  
Telephone (978) 318-3290 | Fax (978) 318-3291

## **CPA FUNDED PROJECT STATUS REPORT**

Project Name: Heywood Meadow Wall Extension Project Number: #10-18

**1. What percentage of the project has been completed?** 10%

**2. Describe work completed to date:**

The RFP has been issued and a Contractor selected to extend the previously restored stone wall along Lexington and Heywood Street, to match the length of the stone wall on the west meadow.

**3. What key project milestones have been reached?**

Contractor selection, approval from the Public Works Commission to relocate a portion of the wall up to 3 feet into the ROW.

**4. Expenditure Report:**

**a. What is the date your project began or will begin spending CPA funds?** 5/2021

**b. Briefly account for the amount of CPA funds expended to date:**

N/A

**5. Describe remaining work and projected timeline:**

CPW approval of slightly relocated wall within ROW (May 2021); construction of extended wall (June 2021).

**6. What is the expected project completion date?** July 2021

Name of person who completed this form: Delia Kaye Date: 5/12/2021

Contact Information /Email Address: Natural Resources Director; [dkaye@concordma.gov](mailto:dkaye@concordma.gov)