

J. F. White Contracting Company
MBTA Contract G67CN02 - Fitchburg Commuter Rail Line Improvement Project
Three Week Look Ahead

Activity Description	Responsible Party	2014														Notes						
		7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10		8/11	8/12	8/13	8/14	8/15	8/16
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
General Conditions																						
Flagging		No Flagging Required at this Time																				
Clematis Brook - MP 8.65							X	X						X	X						X	X
Flagging		Yes	Yes	Yes	Yes	Yes																
Repoint Granite Abutments	JFW						X	X						X	X						X	X
Demob from Weekend Work	JFW						X	X						X	X						X	X
Sudbury River Bridge - MP20.43																						
Flagging		Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes			Yes	Yes	Yes	Yes	Yes		
Deliver and Install Work Platform	JFW						X	X						X	X						X	X
Track #2 Removal	Keolis						X	X						X	X						X	X
Delead and Prime Track #2 Steel	Egan						X	X					Mob									
Route 62/Main Street - MP20.61																						
Flagging													Yes			Yes	Yes	Yes	Yes	Yes		
Build out Slopes/Create Access	JFW						X	X						X	X						X	X
Remove Track #2 over Bridge	Keolis						X	X						X	X						X	X
Assabet River Bridge - MP 21.76																						
Flagging									Yes	Yes	Yes	Yes		Yes							Yes	
Remove Track #2 over Bridge	Keolis						X	X						X	X						X	X
Create Access	JFW						X	X						X	X						X	X
Remove Ballast over Bridge	JFW						X	X						X	X						X	X
Pretrench for Drilled Shafts/SOE	JFW						X	X						X	X						X	X
Install SOE Piles	JFW						X	X						X	X						X	X
Fort Pond Bridge - MP 26.26																						
Flagging		No Flagging Required at this Time																				
West Acton Bridge - MP 27.46							X	X						X	X						X	X
Flagging		No Flagging Required at this Time																				
Mill Pond Bridge - MP 40.01							X	X						X	X						X	X
Flagging		No Flagging Required at this Time																				
Curve 41-1 Slope Cut - MP 41.61							X	X						X	X						X	X
Flagging		No Flagging Required at this Time																				
Baker's Brook Bridge - MP 47.84							X	X						X	X						X	X
Flagging		No Flagging Required at this Time																				
Retaining Wall Slope Stabilization - MP 48.70							X	X						X	X						X	X
Flagging		No Flagging Required at this Time																				