

J. F. White Contracting Company
MBTA Contract G67CN02 - Fitchburg Commuter Rail Line
Three Week Look Ahead

Activity Description	Responsible Party	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28
		Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon
General Conditions									
Flagging									
Clematis Brook - MP 8.65									
Flagging		Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes
Create Access\Prep for Weekend Work	JFW								
Replace Culvert Roof - Track #2 Side	JFW								
Repoint Granite Abutments	JFW								
Demob from Weekend Work	JFW								
Sudbury River Bridge - MP20.43									
Flagging					Yes	Yes			Yes
Prep for Platform Installation	JFW								
Deliver and Install Work Platform	JFW								
Route 62/Main Street - MP20.61									
Flagging		Yes	Yes	Yes					
Build out Slopes\Create Access	JFW								
Remove Track #2 over Bridge	Keolis								
Assabet River Bridge - MP 21.76									
Flagging									
Remove Track #2 over Bridge	Keolis								
Create Access	JFW								
Remove Ballast over Bridge	JFW								
Pretrench for Drilled Shafts\SOE									
Fort Pond Bridge - MP 26.26									
Flagging									
West Acton Bridge - MP 27.46									
Flagging									
Mill Pond Bridge - MP 40.01									
Flagging									
Curve 41-1 Slope Cut - MP 41.61									
Flagging									
Baker's Brook Bridge - MP 47.84									
Flagging									

Process Improvement Project

[illegible]