

**CONCORD TO LINCOLN**  
**Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)**  
**Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)**  
**along a Section of Route 2 (Crosbys Corner Interchange)**  
**Contract Number No.71104 - Job Number 1172**

**Submitted: February 20, 2013**

**Project Update: 2 Week Look Ahead - February 20, 2013 to March 08, 2013**

❖ **All schedule work could be extended or delayed due to inclement weather.**

- **Contractors Scheduled Work :**

- Vinagro will be starting demolition of the house on Rte. Friday 2/22/13.
  - Building 1, 77 Cambridge Turnpike, Route 2.
  - Building 2, 32 Cambridge Turnpike, Route 2.
  - Building 3, 30 Cambridge Turnpike, Route 2.
  - Building 4, 24 Cambridge Turnpike, Route 2 .
  - Building 5, 20 Cambridge Turnpike, Route 2 .
  - Building 6, 18 Cambridge Turnpike, Route 2 .
  - Building 7, 16 Cambridge Turnpike, Route 2.
  - Building 8, 8 Cambridge Turnpike, Route 2.
  - Building 9, 4 Cambridge Turnpike, Route 2.
  - Building 10, 61 Concord Turnpike, Route 2.
- Cook Land Clearing will be starting tree cutting, on 2/25/13
  - Starting with service Road 7 – Oak Knoll Extension to Bedford Road, see sheet 174.
  - Continuing to Service Road 3 – To Bedford Road, see sheet 174.
  - Then stage 1-phase a construction – Service Road 5 and Temporary Widening Station 37+00 to 42+80 LT, see sheet 173 & 174. **Please note the clearing in this location may be scheduled at night due to its close vicinity to the roadway and limited time restrictions for lane closures.**
- D. W. White is anticipating excavating test pits for ledge excavation from Sta. 41+00 to 42+00 LT, in preparation for hammering ledge for temporary widening.

- **Utility Companies Scheduled Work:**

- Awaiting notification form D.W White to start.
- Utilities will start once the clearing, grubbing and rock excavation has been completed as described above.