



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Concord Integrated Preschool Playground Project Number: 4-16

1. What percentage of the project has been completed? 99 %

2. Describe work completed to date:

Phase 1. Equipment Purchase

Phase 2. Demo and surface prep, installation of playground equipment, poured in place rubber surfacing and fencing.

Phase 3. Installation of club house and painting of tricycle path and installation of walkway gates.

3. What key project milestones have been reached?

The project is essentially completed, the equipment, club house, surfacing, fencing and gates have been install, and the painting is complete.

4. Expenditure Report:

What is the date your project began or will begin spending CPA funds? July 2017

a. Briefly account for the amount of CPA funds expended to date:

All \$105,000 of the CPA funds awarded, were expended in phases 1 and 2 for surfacing, fencing and equipment.

5. Describe remaining work and projected timeline:

Plantings and recognition plaque. Ideally Spring/Summer 2019.

6. What is the expected project completion date? June 2019

Name of person who completed this form: Casey Atkins Date: 3/29/19

Contact Information /Email Address: casey.h.atkins@gmail.com