



TOWN OF CONCORD
COMMUNITY PRESERVATION COMMITTEE
141 KEYES ROAD, CONCORD, MA 01742
TEL. (978) 318-3290 FAX (978) 318-3291

CPA Funded Project Status Report

Project Name: White Pond Slope Restoration Project Number: #12-15 and #2-17

A. Describe work completed to date:

Work completed to date includes design and permitting for slope restoration at White Pond to restore eroded slopes and replace unsafe steps for improved public access to the pond, thereby reducing sediment and pollutant loading and improving water quality. Slope restoration will be accomplished through removal and replacement of old concrete steps, improved and directed access points to minimize slope erosion, and plantings and erosion controls to stabilize eroded slopes in five locations at Sachem's Cove. Water quality monitoring was conducted in 2016 and 2017 to better understand the contributions of in-pond phosphorus to blue-green algal blooms that have been occurring at White Pond. A rare species survey was completed last summer but not reviewed by NHESP until October, which was too late in the season to begin the slope restoration improvements.

B. Expenditure Report:

- What is the date your project began or will begin spending CPA funds? July 2016
- Briefly account for the amount of *CPA funds* expended to date: Approximately 15% of CPA funds have been expended for water quality monitoring, slope restoration design, and permitting.

C. Describe remaining work: The remaining work is to implement the slope restoration measures at Sachem's Cove. The Town has hired a contractor who is prepared to complete the work over the summer and fall.

D. What is the expected project completion date? November 2019

Name of person who completed form: Delia Kaye Date: 3/29/19