



CPA FUNDED PROJECT STATUS REPORT

Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

Project Name: Drinking Water Fountains for Six Concord Playing Fields Project Number: #3-15

1. What percentage of the project has been completed? 80%

2. Describe work completed to date:

Five out of the six water fountains are installed and operational.

3. What key project milestones have been reached?

Five out of the six water fountains are installed and operational.

4. Expenditure Report:

a. What is the date your project began or will begin spending CPA funds? \$23,948.98

b. Briefly account for the amount of CPA funds expended to date:

Fountain procurement and installation

5. Describe remaining work and projected timeline:

The wall mounted fountain originally purchased for Willard School could not be installed. A new location has been identified. Once the fountain is installed at the new location the town department will do an inter-fund transfer for the amount of the fountain and we will purchase a ground mounted fountain for Willard.

6. What is the expected project completion date? Fall 2019

Name of person who completed this form: Melissa Simoncini, Concord Water and Sewer Date: 5/3/19

Contact Information /Email Address: msimoncini@concordma.gov