



Town of Concord | Community Preservation Committee
141 Keyes Road, Concord, MA 01742
Telephone (978) 318-3290 | Fax (978) 318-3291

CPA FUNDED PROJECT STATUS REPORT

Project Name: Emerson Field Improvements (2018) Project Number: #10-17

1. What percentage of the project has been completed? 0%

2. Describe work completed to date:

Concord Public Works is finishing the Request for Qualifications process to secure a firm to provide full design and construction-period engineering services.

3. What key project milestones have been reached?

The RFP process is well-underway and a tentative project timeline has been established.

4. Expenditure Report:

a. What is the date your project began or will begin spending CPA funds? July 2019

b. Briefly account for the amount of CPA funds expended to date:

5. Describe remaining work and projected timeline:

Select an engineering firm, complete the design process which will include obtaining any permits and outreach, project bidding, and construction. We hope to have a firm selected in April 2019, full design completed by August 2019 with construction starting in the fall of

6. What is the expected project completion date? June 30, 2020

2019

Name of person who completed this form: Dan Rowley Date: 4/11/2019

Contact Information /Email Address: drowley@concordma.gov